

JOINT TECHNICAL STUDY BLOCK SK334, ONSHORE SARAWAK

Monthly Progress Report for Shareholders (Ending July 2023)

Page 1 of 3

Objectives of SK334 Joint Technical Study

- 1. Assess hydrocarbon potential and generate leads and prospects;
- 2. High grade and delineate prospective areas; and
- 3. Design new seismic acquisition plan and/or other feasible exploration tools for execution in future De-risking activities.

Project Progress Update

Progress to Date / Milestone Achieved:

- Geological & Geophysical Study:
 - ✓ Technical Discussion and Workstation Review was successfully conducted with Joint Technical Study (JTS) members from Petroleum Sarawak Berhad (PETROS) on the 13th July 2023. Among others, seismic reprocessing result, prospect/lead maps, FTG remodeling result integration works, and resources assessment methodology were discussed and deliberated. The objectives of the technical discussion were met.
 - ✓ Updated deterministic and probabilistic HC resource assessment.
 - Commenced planning of future exploration works in Limbang and Lawas, as part of PSC preparation.
- Conceptual Engineering:
 - HC evacuation plan identified and shortlisted. Continuation of notional field development plan.

Opportunities, Issues & Challenges:

- Met with Petroleum Authority of Brunei (PAB) on the 11th July 2023 and requested access to data of neighboring blocks in Onshore Brunei, including well log reports and seismic data, to provide better understanding of SK334 prospectivity.
- Met with Brunei Energy Services and Trading (BEST) on the 12th July 2023 to discuss potential collaboration during PSC stage.
- Rig visit and meeting with rig contractor on the 25th July 2023, as part of onshore drilling rig technical and commercial market assessment.

Forward Plan:

- Continuation of conceptual field development plan.
- Technical Workshop with PETROS is planned on the 17th August 2023.

Project Details						
Block Name	SK334, Onshore Sarawak					
Block Size	6,685 sq.km					
Start/Completion Date	Sept 2022 / Nov 2023					
Project Duration	15 months					

Floject Duration	15 monus							
Key Project Team Members								
Managing Director	DBD							
Team Leader	FW							
Project Advisor	AD							
Corporate Advisor	GM							
Head, Geoscience	AK							
Geoscience Advisor	NT							
Geoscience Advisor	Professor Dr AH							
Principal Geologist	JAN							
Principal Geophysicist	SH							
FTG Expert	Dr AB							
Geochem Expert	Dr KM							
Senior Geologist	RB							
Senior Geologist	Dr LL							
Reservoir Engineer	GC							
Front End Engineer	AZ							
Head, Admin	FI							
Engineer	MJ							
Engineer	IN							
Liaison Officer	KA							
Local Coordinator	R @ NS							
Legal Advisor	MBNA Solicitors & Advoc.							

Petroleum Activities & Timeline	2022				2023											
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	
	S	О	N	D	J	F	М	A	М	J	J	A	S	О	N	
General & Administration																
Agreement Signing											Plan			Act	tual	
Review of all available data/reports																
Geophysical Studies																
2D seismic reprocessing																
FTG and Magnetic data review and interpretation																
Geological studies																
Project database setup and review																
Geoscience integrated interpretation (using Petrel)																
Fieldwork analogue survey																
Basin modelling and structural balancing and restoration																
Play identification and prospect analysis																
Engineering & Economics																
Conceptual Field Development Plan																
Petroleum Economics																



JOINT TECHNICAL STUDY BLOCK SK334, ONSHORE SARAWAK

Monthly Progress Report for Shareholders (Ending July 2023)

Page 2 of 3

ATTACHMENT(S)



Pictures from the Technical Discussion and Workstation Review that was successfully conducted with JTS members from Petroleum Sarawak Berhad (PETROS) on the 13th July 2023 at Upland Big Oil's office. The Workshop was attended by 4 personnel from PETROS.



JOINT TECHNICAL STUDY BLOCK SK334, ONSHORE SARAWAK

Monthly Progress Report for Shareholders (Ending July 2023)

Page 3 of 3

ATTACHMENT(S)



Pictures from the Rig Site Visit and Meeting with Rig Contractor in Perth on the 25th July 2023.